

## Overview of ten analysed projects of the Traffic Administration

Subject of the contract	Contractor	Contract value (with VAT)	Annex 1	Annex 2	Payment of penalties	Project status
Asphalt resurfacing – Pljevlja	Tehnopot	580.449	-	-	-	Completed within the agreed period
Reconstruction of regional road R1 Cetinje – Njeguši, I phase, Mojковаčka Street	Indel Engineering	729.624	Extended work execution by 35 days	Extended work execution by 25 days	7.325	Completed with delay
Reconstruction of road Tuzi-Mataguži	Tehnopot	3.363.178	Approved advance of 640.942 euros	The contract value has been increased by 1.022,253 euros, and the work execution period has been extended by two months.	-	Completed and the final supervision report and technical inspection are being prepared.
Reconstruction of the road Podgorica – Tuzi, I phase, section from „Plantaže“ roundabout to the livestock market	Bemax	6.499.671	Approved advance of 649.967 euros	-	-	Completed within the agreed period
Asphalt resurfacing - Podgorica	Strabag	596.786	Approved advance	-	-	Completed within the

			of 59.678 euros			agreed period
Repair of walls on the main road Ribarevina - Dračnovac	Construction and Consultion	1.438,777	-	-	-	Completed within the agreed period
Reconstruction of the road Dinoša – Cijevna Zatrijebačka, construction of additional retaining walls	Construction and Consulting	690.687				Work completed, final accounting in progress
Asphalt resurfacing - Podgorica	Bemax	723.097				Completed within the agreed period
Landslide repair „Bukovik 2“ on the main road M-2 Petrovac - Podgorica	Intermost	1.317,542	Extended work execution by one month	-	39.526	Works completed with delay