

Overview of ten analysed project of Capital Projects Administration

Subject of the contract	Contractor	Contract value (with VAT)	Annex 1	Annex 2	Payment of penalties	Project status
Execution of additional works on the Science and Technology Park building	Novi Volvox	991.581	Extended work execution by 20 days	-	-	Completed
Execution of works on the construction of the Mental Health Clinic	Fidija	7.250,502	Extended work execution by almost 6 months	-	-	Works not completed yet (Contract deadline: end of January 2024; new deadline: end of June – early July 2024)
Execution of works on the repair of the Kruševice, Vrbanj and Orijen	Asfaltbeton	419.888	-	-	-	Completed
Execution of works on the construction of the road for the bus station in Bare - Igalo	Krušo, Cema, Geobiro	750.077	Contract terminated, new contract signed	-	-	Work in progress (new deadline: end of November 2024)
Execution of works on the reconstruction and constructions of the Faculty of Architecture	Stambeno	3.411,828	Extended work execution by six months	-	-	Work in progress (contract deadline: March 1, 2024, new deadline:

						September 1, 2024)
Execution of works on road Maočići, Velimlje, Petrovići	Mehanizacija i Programat	1.015,074	-	-	-	Completed
Construction of a Hangar for Storing Light Armored Vehicles and a Workshop for Motor Vehicle Maintenance at the „13th July“ Barracks	Eurozox	2.177,933	Extended work by almost one year			Ongoing work (original deadline: September 11, 2023; New Deadline: End of August 2024)
Development of Concept Design, Main Project and Construction of Access Plateau at the starting station of Kotor-Lovćen Cable Car	Briv Construction	2.758,800	Increased cost of works by 305.278 euros	-	-	Completed
Development of Concept Design, Main Project and Construction of Access Road to the „Kuk“ Exit Station of the Kotor-Lovćen Cable Car	Briv Construction	1.689,160	-	-	-	Completed
Execution of works for the Construction of an Aircraft Reception and Servicing Facility at the Military Airport „Knjaz Danilo“	Eurozox	2.897,335	-	-	-	No data available (contract signed: December 27, 2022)